)	0	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	18 23	 3 28	April 2019 May 2019 2 7 12 17 22 27 2 7 12 17	June 2019 22 27 1 6 11 16	July 2019 21 26 1 6 11 16	August 2019	Septemb 30 4 9
1		*	Notice to Proceed	1 day	Mon 4/29/19	9Mon 4/29/19									
2		-5	Project Mobilization	7 days	Tue 4/30/19	Wed 5/8/19	1								
3			Project Kick-Off Meeting	1 day	Thu 5/9/19	Thu 5/9/19	2		_		K				
4		-\$	Equipment Order and Scheduling	5 days	Fri 5/10/19	Thu 5/16/19	3								
5		-\$	Equipment Production	14 days	Fri 5/17/19	Wed 6/5/19	4				L				
6		-\$	Field Site Inspections	s 2 days	Fri 5/10/19	Mon 5/13/19	3				<b>▲</b>				
7		-\$	Equipment Assembly	/ 10 days	Thu 6/6/19	Wed 6/19/19	5					-			
8		-\$	Equipment Programming	10 days	Thu 6/20/19	Wed 7/3/19	7					i			
9		÷	Equipment Testing	5 days	Thu 7/4/19	Wed 7/10/19	8						<b>*</b>		
10		-5	Equipment Shipping, Receiving and Testing	10 days	Thu 7/11/19	Wed 7/24/19	9						•		
11			Field Site Inspection	2 days	Thu 7/25/19	Fri 7/26/19	10		_						
12			Microwave Radio Installation and Alignment	5 days	Mon 7/29/19	Fri 8/2/19	11								
13			Installation of Equipment	5 days	Mon 8/5/19	Fri 8/9/19	12								
14		-\$	Any Final Punchlist Items by Others	7 days	Mon 7/29/19	Tue 8/6/19	11							<b>-</b>	
15		-\$	System User Training	g 1 day	Mon 8/12/19	Mon 8/12/19	13								
16			City of Venice System Use and Burn-In	14 days	Tue 8/13/19	Fri 8/30/19	15							*	
17			As-Built Drawings	14 days	Mon 8/12/19	/19Thu 8/29/19	13							+	
18		-\$	Final Programming and Optimization	4 days	Mon 9/2/19	Thu 9/5/19	16								
19			System Turn-Over	1 day	Fri 9/6/19	Fri 9/6/19	18								+
			Task			Project Summary	0	Manual Task	<u> </u>	0	Start-only	С	Deadline	÷	
			City of Ven Split			Inactive Task		Duration-only			Finish-only	a l	Progress		
Date: Tue 4/2/19		/2/19	Milestone	•	•	Inactive Milestone	\$	Manual Sumn	ary Rollu	ub 🗖	External Tasks		Manual Progress		
			Summary	C	1	Inactive Summary	0	Manual Sumn	ary	C	External Milestone	$\diamond$			