







LAURELROAL

EXPANSION

PROGRESS REPORT 9/12/23

Presented by:

THE ECONOMIC STIMULUS WORKING GROUP



UPDATE AS TO THE PRE-CONSTRUCTION PROCESS

- Progress and complications on the right-of-way
- To bring you up to date on the budget
- Discussion of next steps

We are working to complete the engineering to get Laurel Road under construction.











PRELIMINARY BUDGET FOR LAUREL ROAD

Construction of the road (ESWG)	\$10,000,000
Joint use ponds (other than right-of-way acqu	uisitions) \$1,300,000
Right-of-Way	\$2,878,000
Lighting (ESWG)	IN BID
Costs of wetland mitigation credits	\$180,000
Landscaping and irrigation (ESWG)	\$400,000
Management fees 6% (ESWG)	\$642,000
Contingency	\$600,000
ESTIMATED TOTAL	\$16,000,000




^{*}Preliminary budget a guide to provide general estimate and is subject to change.



PROGRESS REPORT

EXAMPLES OF LANDSCAPE DESIGN AND LIGHTING











PROGRESS REPORT

LINEAR PARK AND MULTI-USE RECREATIONAL TRAIL















L ROAD EXPANSI PROGRESS REPORT

PLAN FOR THE PARK (THE WEST ANCHOR) IN THE WORKS









Linear Park and MURT to tie in with park planned

Park in the works: Northeast Park Design Build Agreement recently finalized.

Conceptual plan to be presented in near future.


City projected construction complete by Dec. 2024

Based on city evaluation and public outreach, the desired amenities include:

- Multi-use trail with interactive fitness stations ready for future connection to the proposed Laurel Road Linear Park
- Covered and/or uncovered pickleball courts
- Covered children's playground
- Dog Park
- **Public Restroom**
- **Utilities**
- **Parking**
- Open natural space with benches



PRELIMINARY BUDGET FOR LINEAR PARK (FROM PARK IMPACT FEES)













PROGRESS REPORT


FUNDING DISCUSSION

1. Grant from Florida Legislature	\$8,000,000
-----------------------------------	-------------

- 2. Sarasota County Mobility Fees \$8,000,000 collected in the City of Venice
- 3. Sarasota County Park Impact Fees \$900,000 collected in the City of Venice or requesting grant from the Florida Sun Trail Program
- 4. Request Sarasota County \$1,900,000 to reallocate resurfacing

We think there are ample funds to build this road at this time.

We need to encumber the \$8 million state grant by the late Spring of 2024 so that it is not lapsed and reappropriated.












CRITICAL PATH

LAUREL ROAD WIDENING COORDINATION PROGRESSION OUTLINE



intended to dictate progress. All Venice actions would also have to be authorized by Sarasota County.






*Schedule analysis will be needed to produce a project specific schedule.



PROGRESS REPORT

INTERSECTION OPTIONS





PROGRESS REPORT

OPTION 1 / EAST SIDE INTERSECTION RRFB'S







OPTION 2 / EAST SIDE INTERSECTION HAWK







OPTION 3 / WEST SIDE INTERSECTION RRFB'S







OPTION 4 / MID-BLOCK WEST RRFB'S







OPTION 5 / MID-BLOCK EAST RRFB'S













IN CONCLUSION



Thank you for this opportunity to provide an update.

90% + design & engineer phase

We are awaiting FDOT and SWFWMD permits.

Planning to phase construction to account for caracara mating season per DEP permit requirement

Interlocal and shared use agreements are being drafted

Pre-bid meeting update

Working to determine actual costs

Would like to start construction by January 2024