

William H Jervy, Jr.
Venice Public Library

Joint Meeting – Sarasota County / City of Venice



PROJECT SCHEDULE

- ✓ Site Selection – 6/07/16
- ✓ Building Demolition – 3/16/17 - 5/01/17
- ✓ City of Venice Architectural Review Board Approval – 4/27/17
- ✓ City of Venice Planning Commission Approval – 6/20/17
- ✓ Completion of Construction Documents – 7/03/17
- ✓ Bidding, Permitting and GMP Award– 7/03/17 – 10/10/17
- ✓ Groundbreaking Celebration – 10/30/17
- ✓ Start of Construction – 11/01/17
- ✓ Soil Remediation – 11/01/17 – 1/05/17
- Construction Completion – Fall 2018
- Move-in and Opening – Winter 2018

Joint Meeting – Sarasota County / City of Venice



Joint Meeting – Sarasota County / City of Venice



Joint Meeting – Sarasota County / City of Venice



Joint Meeting – Sarasota County / City of Venice



Library Project Community Update

Venice Community Center - May 1, 2018

10:30 a.m. – Noon

6:00 – 7:30 p.m.