







PROGRESS REPORT 9/14/2021

Presented by: THE ECONOMIC STIMULUS WORKING GROUP









#### **OBJECTIVES OF THIS MEETING**

- · To bring you up to date on the engineering design
- To lay out the budget for the construction of Laurel Road
- To lay out the budget for the Linear Park

To ask you to authorize the **completion of engineering** to get Laurel Road shovel ready for the funding












PROGRESS REPORT


#### LAUREL ROAD TYPICAL SECTION







#### INTERSECTION OF LAUREL ROAD AND JACARANDA BOULEVARD



Similar intersection layout to Laurel Rd. and Jacaranda Blvd. shown here at Deer Dr. & Lakewood Ranch Blvd.

In Coordination with City of Venice, Sarasota County and Sarasota County Fire Department








PROGRESS REPORT

#### **EXAMPLES OF LANDSCAPE DESIGN AND LIGHTING**











#### PROGRESS REPORT

#### SUCCESSFUL HISTORY OF PUBLIC PRIVATE PARTNERSHIPS

#### Resulted in major savings for taxpayer

- Our previous public/private projects
  - · US Highway 301 in Manatee County
    - Budgeted for \$32 MM, built for \$21 MM
  - · Honore Avenue Extension (3.2 miles in Manatee County)
    - · Built for \$6 MM under original estimate
  - Fort Hamer Bridge project
  - · Bay Street sidewalk for Sarasota County
    - Budgeted for over \$1.294 MM, built for \$304,000 and completed just 2 months after receiving approval
  - · Currently working on the Missing Link in Sarasota County
    - East of I-75 Connecting Clark Road to Knights Trail
- The County budget for Laurel Road is \$16,000,000
- Our estimate for Laurel Road is consistent with our normal savings of 30% to 40%













#### AN ENGINEERING CONTRACT WITH STANTEC



# Stantec

## Lump sum to complete engineering design to include:

- · Environmental Constraints
- · Stormwater Design
- Traffic Analysis
- · City and County Coordination

#### Providing:

- · 60% Permit Design Plans
- 90% Bid Phase Design Plans
- 100% Construction Phase Design Plans

To make Laurel Road a shovel-ready construction project.









PROGRESS REPORT


#### THE BUDGET FOR LAUREL ROAD

Completion of engineering design (Stantec)	\$894,000
Right-of-way acquisition litigation (Bentley)	\$50,000
Construction of the road (ESWG)	\$6,000,000
Joint use ponds (other than right-of-way acquisitions) (Neal)	\$500,000
Right-of-Way	\$2,370,000
Lighting (ESWG)	\$300,000
Landscaping and irrigation (ESWG)	\$400,000
Management fees 6% (ESWG)	\$489,000
ESTIMATED TOTAL (PRIMARILY FROM MOBILITY FEES)	\$11,003,000





#### BUDGET FOR LINEAR PARK (FROM PARK IMPACT FEES)



\*If you direct us, we can revise to implement Florida Friendly landscaping











#### PROGRESS REPORT

#### LINEAR PUBLIC PARK AND MULTI-USE RECREATIONAL TRAIL









- · Enhanced trail features with strong connectivity to adjacent open space, attractions and amenities
- Creating fun activities for passive and active users to experience along the trail system
- · Natural play elements, functional fitness nodes, along with passive and relaxing spaces
- · Avid Trails is example









#### PROGRESS REPORT

#### LINEAR PARK ENHANCING CONNECTIVITY


















#### MULTI-USE RECREATIONAL TRAIL CONNECTING TO THE LEGACY TRAIL









PROGRESS REPORT

#### A PLAN FOR THE ANCHOR PARK



















PROGRESS REPORT

#### **INITIATING EMINENT DOMAIN**



















PROGRESS REPORT

#### HERE'S HOW WE WILL PAY FOR IT



City of Venice mobility fee balance \$7,803,244

· Additional 2022 fees \$800,000

· Additional 2023 fees \$800,000

· Additional 2024 fees \$800,000

TAL \$10,203,244

	County		City	
Fund 125 - Mobility Fee	\$	5,453,896	\$	400,000
Fund 183 - Road Impact Fee		151,271		
Fund 383 - Road Impact Fee Const		4,498,077		-
		10,103,244		400,000
Less: Commitments/Encumbrances				
Pinebrook/Venice/Ridgewood				
Intersection		(2,300,000)		
Laurel Road				(400,000)
Amount Available	Ś	7.803.244	\$	-

County

Subject to information confirmed from the City of Venice and Sarasota County (and decisions related to the CIGP grant)









\$1,900,000

## LAUREL ROAD EXPANSION

PROGRESS REPORT

#### **AVAILABLE FUNDS SHOULD WE HAVE A SHORTFALL**

Request Sarasota County to

reallocate resurfacing

Grant from Florida Legislature	\$5,500,000
Surface Transportation Act	\$5,500,000
(These are about 1/2 of the const Our team has gotten grants in re \$17,000,000, \$11,000,000 and \$3,60	ecent years of
We think this is very possible	
State Infrastructure Bank	\$2,000,000
Laurel Road CDD	\$5,000,000
Pay Neal on Terms	\$2,000,000

#### BUILD THE ROAD

We think there are more than ample funds to build this road at this time.

We believe we need to get started to have shovel ready plans for construction.










PROGRESS REPORT

#### FREE MONEY FROM OTHER SOURCES



Successful history working with local governments in obtaining grants

Legislative and Political Process

Magic of A-S-K

# Importance of shovel-ready projects

Grants not possible unless shovelready (Cattlemen Road example)












#### **CRITICAL PATH**

#### LAUREL ROAD WIDENING COORDINATION PROGRESSION OUTLINE



The above activities are intended to outline the coordination progression between the City, County and/ or Developer and are not intended to dictate progress. All Venice actions would also have to be authorized by Sarasota County.

\*Schedule analysis will be needed to produce a project specific schedule.














#### IN CONCLUSION



#### Thank you for this opportunity

In discussion since April 2016

We have a rare opportunity to build this Highway for less than the budgeted cost

Particularly with the 2 Stimulus Programs in operation

And the opportunities available for the right-of-way, but only for a limited time









IN CONCLUSION

# If the City agrees to move forward with the next steps towards the completion of the Laurel Road Project, we would recommend the following motion:

The Venice City Council authorizes Stantec Engineering, of Sarasota, Florida, to complete the required 100% plans for of the Laurel Road Project and agrees to pay Stantec an amount not to exceed \$894,000.

The Venice City Council requests the County to invoke its power of eminent domain for purposes of acquiring the right-of-way necessary for completion of the Laurel Road Project and further requests that the County retain Attorney Morgan Bentley to represent it in same, in order to expedite the eminent domain process.

The Venice City Council shall retain and authorize Capital City Consulting, Tallahassee, Florida, to obtain approval of a 50-50 grant from the Florida Legislature.

The Venice City Council hereby directs its Finance Department to work with the Economic Stimulus Working Group and Lucy Gallo of DPFG (Development, Planning & Financial Group) to develop a fiscal plan to expend approximately \$11,003,000.00 for the Laurel Road Project, and to report back to the City Council with such plan no later than December 1st, 2021.

