



City on the Gulf  
Venice, Florida

# CHANGE ORDER

**CONTRACT:** City of Venice RO WTP High Service Pump Replacement **CHANGE ORDER NO:** 1  
**CONTRACTOR:** TLC Diversified, Inc. **BID NO:** 3025-16  
**PROJECT NO:** 05710026.0000  
**DATE:** June 7, 2017

TIME CHANGE     
  EXTRA WORK     
  CREDIT     
  OTHER

The CONTRACTOR is hereby authorized and directed to make the following changes and modifications to the aforesaid Contract in accordance with all requirements applicable thereto.

DESCRIPTION OF CHANGE:	COST IMPACT	DAYS
1. Bid item No. 3 – "Sandblast and Recoat Pump Can" - Contract included sandblasting and recoating all five pump cans; however, only three of the five pump cans required sandblasting and recoating upon inspection. Credit for two pump cans not sandblasted and recoated.	(\$8,600.00)	0
2. Bid Item No. 5 – "Additional Civil, Mechanical, Electrical, Instrumentation and Structural As Needed Contingency Allowance" – Credit for unused Contingency Allowance	(\$32,004.90)	0
3. Bid item No. 6 – "Required Permitting Fees Contingency Allowance" – Credit for unused Permitting Fees Contingency Allowance	(\$2,567.97)	0
4. Time Extension authorized under IFCA No. 2 and IFCA No. 3.	–	22

The original Contract Sum (TOTAL BID PRICE) was . . . . . \$ 572,400.00  
 Net change by previous Change Orders . . . . . \$ 0.00  
 The Contract Sum prior to this Change Order was . . . . . \$ 572,400.00  
  
 The Contract Sum will be decreased by this Change Order . . . . . \$ 43,172.87  
 (increased, decreased  
 or unchanged)  
 The new Contract Sum including this Change Order will be . . . . . \$ 529,227.13

The Final Completion Milestone prior to this Change Order was 285 calendar days.  
 The time for the Final Completion Milestone for the entire project, inclusive of this change order, will be extended by  
- 22 - calendar days.  
 The Final Completion Milestone as of this Change Order is therefore 307

The Contractor waives any and all claims to additional time extension and/or additional monetary compensation resulting from these changes and all cost associated with the change order as herein addressed.

Excepting those terms and provisions conflicting with this Change Order which are hereby changed to conform hereto, the aforesaid Contract as amended by all previous change orders hereto is otherwise reaffirmed in its entirety.

IN WITNESS WHEREOF, this Change Order No.1 to City of Venice RO WTP High Service Pump Replacement has been executed by the parties hereto or their duly authorized representatives.

ATTEST: Lori Stelzer, City Clerk

BY: \_\_\_\_\_

BY: \_\_\_\_\_  
Mayor, City of Venice

\_\_\_\_\_  
Date of Approval

ATTEST:

Taylor  
\_\_\_\_\_  
Witness

CONTRACTOR:

BY: Warren  
\_\_\_\_\_  
Authorized Signature (SEAL)

Tiffany Taylor, Controller  
\_\_\_\_\_

TITLE: PROJECT MANAGER  
\_\_\_\_\_

DATE: 6/7/17  
\_\_\_\_\_

(ACKNOWLEDGEMENT OF CONTRACTOR, IF A CORPORATION)

STATE OF Florida )  
SS

COUNTY OF Manatee )

On this 7th day of June, 2017, before me, the undersigned authority, personally appeared Jake Warren, to me known to be the individual described in and who executed the foregoing instrument as Project Manager, of TLC Diversified Inc a Florida corporation, and who severally and duly acknowledged the execution of such instrument as such an officer aforesaid, for and on behalf of and as the act and deed of said corporation, pursuant to the powers conferred upon said officer by the corporation's Board of Directors or other appropriate authority of said corporation, and who, having knowledge of the several matters stated in said foregoing instrument, certified the same to be true in all respects.

WITNESS my hand and official seal the date aforesaid.

Laurie E Labanowitz (Signature of Notary Public – State of Florida)  
Laurie E Labanowitz (Print, Type, or Stamp Commissioned Name of Notary Public)

Personally known  or produced identification \_\_\_\_\_

Type of identification produced \_\_\_\_\_ (NOTARY'S SEAL)

