

# CHANGE ORDER FORM

CAP701

**To:**

City of Venice  
401 W. Venice Avenue  
Venice, FL 34285

**From:**

Slack Construction, Inc.  
FEI # 59-3444220  
2011 NE 8th Road  
Ocala, FL 34470

**Change Order Number:** **Change Order Date:**

**1 Add Days**

**9/25/2017**

Architect's Project Number

Contract for:

Contract Date: **7/13/2017**

Our Project Code: **1712 VENICE THANGARS**

Project:

**VENICE AIRPORT T-HANGARS**

**DISTRIBUTE TO:**

☐ Owner ☐ Contractor ☐ Other  
☐ Architect ☐ Field ☐ Construction Manager

The Contract Completion date will change by:

**30 days**

The expected completion date will be: **3/24/2018**

Original Contract Sum: \$1,513,400.00  
Previous Change Orders: \$0.00  
Contract Sum: \$1,513,400.00  
Value of this Change Order: \$0.00  
New Contract Sum: \$1,513,400.00

**The Contract is Changed as Follows:**

Add Thirty (30) Days to the total Contract Days for Completion as follows:

15 days due to "Design Team assessment of door alternatives".

15 days due to weather resulting from excessive amounts of rain and Hurricane Irma, which prevented the timely start of excavation to build the hangar pad.

**Engineer**

American Infrastructure Development, Inc.  
3810 Northdale Blvd. Ste. 170  
Tampa, FL 33624

Signature

Date

**Contractor**

Slack Construction, Inc.  
FEI # 59-3444220  
Ocala, FL 34470

Signature

Date

**Owner**

City of Venice  
401 West Venice Avenue  
Venice, FL 34285

Signature

Date