



Venice, Florida  
"City on the Gulf"

## CHANGE ORDER

Financial ID #435092-1-58-01

**CONTRACT:** Downtown Corridor Roadway Improvements **CHANGE ORDER NO:** #8 (LAP-3)  
**CONTRACTOR:** Quality Enterprises USA, Inc. **BID NO:** 3084-18  
3494 Shearwater Street **PROJECT NO:** GO17R3  
Naples, FL 34117-8414 **CONTRACT DATE:** 05/08/2018



TIME CHANGE



EXTRA WORK



CREDIT



OTHER

The CONTRACTOR is hereby authorized and directed to make the following changes and modifications to the aforesaid Contract in accordance with all requirements applicable thereto.

### SEGMENT 1: NOKOMIS ROADWAY IMPROVEMENTS - North of S-3 (Tampa to Miami)

ITEM #	Description	Unit	Quantity	Unit Price	Cost	
101-1	Mobilization	LS	1	\$98,937.00	\$98,937.00	
102-1	Maintenance of Traffic	LS	1	\$56,470.00	\$56,470.00	
110-1	Clearing and Grubbing	LS/AC	1	\$28,360.00	\$28,360.00	
110-4-10	Removal of Existing Concrete (includes sidewalks, driveways and curbs, concrete collars)	SY	525	\$17.80	\$9,345.00	
120-1	Regular Excavation	CY	1,150	\$17.35	\$19,952.50	
120-6	Embankment	CY	10	\$39.85	\$398.50	
160-4	Type B Stabilization 12" (LBR 40)	SY	2,162	\$7.45	\$16,106.90	
285-709	Optional Base Group 09	SY	1,997	\$15.75	\$31,452.75	
334-1-12	Superpave Asphaltic Concrete, Type SP-9.5 (Traffic B), 2"	TN	220	\$147.00	\$32,340.00	
425-1-201	Curb Inlets, Type P-9 (<10')	EA	2	\$4,045.00	\$8,090.00	
425-1-203	Curb Inlets, Type J-9 (<10')	EA	0	\$0.00	\$0.00	
425-1-561	Ditch Bottom Inlets, Type F, <10'	EA	1	\$4,200.00	\$4,200.00	

SEGMENT 1: NOKOMIS ROADWAY IMPROVEMENTS - North of S-3 (Tampa to Miami)						
ITEM #	Description	Unit	Quantity	Unit Price	Cost	
425-1-711	Gutter Inlets, Type V, <10'	EA	0	\$0.00	\$0.00	
425-2-41	Manholes, P-7, <10'	EA	1	\$8,820.00	\$8,820.00	
425-2-71	Manholes, J-7, <10'	EA	2	\$8,400.00	\$16,800.00	
425-2-72	Manholes, J-7, >10'	EA	0	\$0.00	\$0.00	
425-2-61	Manholes, P-8, <10'	EA	1	\$4,460.00	\$4,460.00	
425-4	Adjust Inlet	EA	1	\$890.00	\$890.00	
425-11	Modify Existing Drainage Structure	EA	4	\$2,260.00	\$9,040.00	
425-5-1	Manholes, Adjust, Utilities (Rim)	EA	0	\$0.00	\$0.00	
425-6	Valve Boxes, Adjust	EA	0	\$0.00	\$0.00	
430-175-118	Pipe Culvert, Round, 18"SS	LF	122	\$107.00	\$13,054.00	
430-175-124	Pipe Culvert, Round, 24"SS	LF	14	\$107.00	\$1,498.00	
430-175-136	Pipe Culvert, Round, 36"SS	LF	0	\$0.00	\$0.00	
430-175-148	Pipe Culvert, Round, 48"SS	LF	617	\$295.00	\$182,015.00	
520-1-10	Concrete Curb & Gutter (Type F)	LF	740	\$21.95	\$16,243.00	
522-1	Concrete Sidewalk and Driveways (4" thickness)	SY	205	\$58.45	\$11,982.25	
522-2	Concrete Sidewalk and Driveways (6" thickness)	SY	140	\$75.00	\$10,500.00	
570-1-2	Performance Turf, Sod	SY	816	\$3.05	\$2,488.80	
999-1	Roof Drain Modifications/Curb Openings	EA	0	\$0.00	\$0.00	
700-1-11	Single Post Sign, F&I Ground Mount, Up to 12 SF	AS	1	\$700.00	\$700.00	
700-1-60	Single Post Sign, Remove	AS	1	\$37.00	\$37.00	
711-16-101	Thermoplastic, Standard-Other Surfaces, White, Solid, 6"	GM	0.056	\$9,650.00	\$540.40	
711-16-201	Thermoplastic, Standard-Other Surfaces, Yellow, Solid, 6"	GM	0.110	\$9,650.00	\$1,061.50	
	Sanitary Manhole	EA	1	\$17,500.00	\$17,500.00	
	Sanitary Pipe 8" DIP	LF	14	\$505.00	\$7,070.00	
				<b>Nokomis N. of S-3:</b>	<b>\$610,352.60</b>	

**SEGMENT 2 - NOKOMIS ROADWAY IMPROVEMENTS - South of S-3 (Miami to Pensacola)**

ITEM #	Description	Unit	Quantity	Unit Price	Cost	
102-1	Maintenance of Traffic	LS	0	\$0.00	\$0.00	
110-1	Clearing and Grubbing	LS/AC	0	\$0.00	\$0.00	
110-4-10	Removal of Existing Concrete (includes sidewalks, driveways and curbs, concrete collars)	SY	495	\$17.80	\$8,811.00	
120-1	Regular Excavation	CY	760	\$17.35	\$13,186.00	
120-6	Embankment	CY	50	\$39.85	\$1,992.50	
160-4	Type B Stabilization 12" (LBR 40)	SY	1,489	\$7.45	\$11,093.05	
285-709	Optional Base Group 09	SY	1,319	\$15.75	\$20,774.25	
334-1-12	Superpave Asphaltic Concrete, Type SP-9.5 (Traffic B), 2"	TN	146	\$147.00	\$21,462.00	
425-1-201	Curb Inlets, Type P-9 (<10')	EA	2	\$4,045.00	\$8,090.00	
425-1-341	Curb Inlets, Type P-4 (<10')	EA	1	\$5,250.00	\$5,250.00	
425-1-561	Ditch Bottom Inlets, Type F, <10'	EA	1	\$4,200.00	\$4,200.00	
425-2-41	Manholes, P-7, <10'	EA	1	\$8,820.00	\$8,820.00	
425-2-71	Manholes, J-7, <10'	EA	2	\$8,400.00	\$16,800.00	
430-175-118	Pipe Culvert, Round, 18"SS	LF	92	\$107.00	\$9,844.00	
430-175-124	Pipe Culvert, Round, 24"SS	LF	38	\$107.00	\$4,066.00	
430-175-136	Pipe Culvert, Round, 36"SS	LF	335	\$250.00	\$83,750.00	
520-1-10	Concrete Curb & Gutter (Type F)	LF	765	\$21.95	\$16,791.75	
522-1	Concrete Sidewalk and Driveways (4" thickness)	SY	171	\$58.45	\$9,994.95	
522-2	Concrete Sidewalk and Driveways (6" thickness)	SY	154	\$75.00	\$11,550.00	
527-2	Detectable Warnings	SF	20	\$38.00	\$760.00	
570-1-2	Performance Turf, Sod	SY	376	\$3.05	\$1,146.80	
700-1-50	Single Post Sign, Relocate	AS	1	\$320.00	\$320.00	
710-11-290	Painted Pavement Markings, Standard, Yellow, Island Nose	SF	15	\$6.45	\$96.75	



<b>SEGMENT 2 - NOKOMIS ROADWAY IMPROVEMENTS - South of S-3 (Miami to Pensacola) cont.</b>						
711-11-123	Thermoplastic, Standard, White, Solid, 12" for Crosswalk and Roundabout	LF	36	\$5.80	\$208.80	
711-11-125	Thermoplastic, Standard, White, Solid, 24" for Stop Line and Crosswalk	LF	27	\$11.40	\$307.80	
711-14-160	Thermoplastic, Preformed, White, Message	EA	2	\$536.00	\$1,072.00	
711-14-170	Thermoplastic, Preformed, White, Arrow	EA	2	\$482.00	\$964.00	
711-16-101	Thermoplastic, Standard-Other Surfaces, White, Solid, 6"	GM	0.117	\$9,650.00	\$1,129.05	
711-16-201	Thermoplastic, Standard-Other Surfaces, Yellow, Solid, 6"	GM	0.133	\$9,650.00	\$1,283.45	
				<b>Total Alternate A:</b>	<b>\$263,764.15</b>	
<b>NOKOMIS ROADWAY IMPROVEMENTS – Start Drainage Work 4/22/2019</b>						
101-1	Mobilization	LS	1	\$12,500.00	\$12,500.00	
				<b>Total Alternate B:</b>	<b>\$12,500.00</b>	

**Summary of Change Order #8 (LAP-3)**

	<b><u>COST IMPACT</u></b>	<b><u>Contract DAYS</u></b>
<b>1) SEGMENT 1: NOKOMIS ROADWAY IMPROVEMENTS North of S-3 (Tampa to Miami)</b>	\$610,352.60	55
<b>2) SEGMENT 2: - NOKOMIS ROADWAY IMPROVEMENTS South of S-3 (Miami to Pensacola)</b>	\$263,764.15	20
<b>3) NOKOMIS ROADWAY IMPROVEMENTS Re-Mob – Start Work 4/22/2019</b>	<u>\$12,500.00</u>	<u>30</u>
<b>Total Change Order #8 (LAP-3)</b>	<b>\$886,616.75</b>	<b>105 (LAP) 105 (EDTF) 105 (Contract)</b>

The original Total Contract Contingency Sum was . . . . . \$ 690,608.00  
Net change by previous Change Orders (EDTF Funded Portion of Total Contract) . . . . . \$ (3,832.08)  
Net change by previous Change Orders (LAP Funded Portion of Total Contract) . . . . . \$ (248,651.95)

The Contract Contingency Sum prior to this Change Order was . . . . . \$ 438,123.98  
The Contract Contingency Sum will be unchanged by this Change Order . . . . . \$ 0.00

The new Contract Contingency Sum including this Change Order will be . . . . . \$ 438,123.98

The original Contract Sum (TOTAL BID PRICE) was . . . . . \$ 8,004,647.85  
Net change by previous Change Orders . . . . . \$ 324,363.60

The Contract Sum prior to this Change Order was . . . . . \$ 8,329,011.45  
The Contract Sum will be increased by this Change Order . . . . . \$ 886,616.75

The new Contract Sum including this Change Order will be . . . . . \$ 9,215,628.20

The Final Completion Milestone prior to this Change Order was 284 calendar days for the LAP/EDTF/Total Contract. The time for the Final Completion Project for the LAP Grant Portion and EDTF/Total Contract has been extended to 344 days.

The Substantial Completion by July 3, 2019, and Final Completion Milestone is August 1, 2019 and the LAP, EDTF and Total QE Contract Days have been conformed to be 344 Days.

The Contractor waives any and all claims to additional time extension and/or additional monetary compensation resulting from these changes and all cost associated with the change order as herein addressed.

Excepting those terms and provisions conflicting with this Change Order which are hereby changed to conform hereto, the aforesaid Contract as amended by all previous change orders hereto is otherwise reaffirmed in its entirety.

IN WITNESS WHEREOF, this **Change Order No. 8 (LAP-3)** to Quality Enterprises, USA, Inc., has been executed by the parties hereto or their duly authorized representatives.

ATTEST: Lori Stelzer, City Clerk

CITY OF VENICE

BY: \_\_\_\_\_

BY: \_\_\_\_\_  
John Holic, Mayor

\_\_\_\_\_  
Date of Approval

ATTEST:

CONTRACTOR: Quality Enterprises, USA, Inc.

  
\_\_\_\_\_  
Witness Margarita Negron

BY:  Louis J. Gaudio  
Authorized Signature (SEAL)

TITLE: Vice President

DATE: March 4, 2019

**(ACKNOWLEDGEMENT OF CONTRACTOR, IF A CORPORATION)**

STATE OF Florida )  
SS

COUNTY OF Collier )

On this 4th day of March, 2019, before me, the undersigned authority, personally appeared Louis J. Gaudio, to me known to be the individual described in and who executed the foregoing instrument as Vice President, of Quality Enterprises USA, Inc., a Virginia corporation, and who severally and duly acknowledged the execution of such instrument as such an officer aforesaid, for and on behalf of and as the act and deed of said corporation, pursuant to the powers conferred upon said officer by the corporation's Board of Directors or other appropriate authority of said corporation, and who, having knowledge of the several matters stated in said foregoing instrument, certified the same to be true in all respects.

WITNESS my hand and official seal the date aforesaid.

Marcie L. Cohen

(Signature of Notary Public – State of Florida)

Marcie L. Cohen

(Print, Type, or Stamp Commissioned Name of Notary Public)

Personally known ☒ or produced identification ☐

Type of identification produced N/A - Known

(NOTARY'S SEAL)

